

6. Schedule GCT & ID Fan Debottlenecking P8 rev AAW handover 12 maret 2026_update 22 Ma...

ID	Task Name	Duration	Start	Finish	March 2026April 2026May 2026		
1	Milestone Debottlenecking P8 Project	125 days	Sun 08/03/26	Mon 27/07/26			
2	Kiln Stop	1 day	Sun 08/03/26	Sun 08/03/26			
3	Cooling Down	5 days	Sun 08/03/26	Thu 12/03/26			
4	Dismantling Roof & Structure Hoist	3 days	Sun 08/03/26	Tue 10/03/26			
5	Serah Terima Plant to CCC	1 day	Thu 12/03/26	Thu 12/03/26			
6	Serah Terima CCC to PT. Barata Indonesia	1 day	Thu 12/03/26	Thu 12/03/26			
7	Shutdown	52 days	Thu 12/03/26	Sat 02/05/26			
8	Install Temporary Support Duct & Hot Gas Duct	3 days	Thu 12/03/26	Sat 14/03/26			
9	Dismantle Support Existing Hot Gas Duct & Roof ID Fan	3 days	Thu 12/03/26	Sat 14/03/26			
10	Dismantle	23 days	Sun 15/03/26	Mon 06/04/26			
11	Dismantling Ducting Incharge	21 days	Tue 17/03/26	Mon 06/04/26			
12	Dismantling Ducting Incharge - Section 2	3 days	Wed 25/03/26	Fri 27/03/26			
13	Dismantling Ducting Incharge - Section 3	3 days	Sat 28/03/26	Mon 30/03/26			
14	Dismantling Ducting Incharge - Section 1 sisi elb GCT	2 days	Sun 05/04/26	Mon 06/04/26			
15	Dismantling transisi inlet	3 days	Sun 22/03/26	Tue 24/03/26			
16	Dismantling expansion joint inlet	2 days	Tue 17/03/26	Wed 18/03/26			
17	Dismantling Ducting Discharge	17 days	Sun 15/03/26	Tue 31/03/26			
18	Dismantling Ducting Discharge - Section 2	3 days	Sun 22/03/26	Tue 24/03/26			
19	Dismantling transisi outlet	4 days	Sun 15/03/26	Wed 18/03/26			
20	Idul Fitri	3 days	Thu 19/03/26	Sat 21/03/26			
21	Dismantling Ducting Discharge - Section 1 top outlet	7 days	Wed 25/03/26	Tue 31/03/26			
22	Dismantling ID Fan	12 days	Sun 15/03/26	Thu 26/03/26			
23	Dismantling Top Casing	3 days	Sun 22/03/26	Tue 24/03/26			
24	Dismantling Impeler	2 days	Wed 25/03/26	Thu 26/03/26			
25	Dismantling Bottom Casing	2 days	Wed 25/03/26	Thu 26/03/26			
26	Dismantling Motor ID Fan	3 days	Sun 15/03/26	Tue 17/03/26			
27	Dismantling GCT (Hopper, Body, and Top Cone)	14 days	Mon 23/03/26	Sun 05/04/26			
28	Install Temporary Support Down Comer	2 days	Mon 23/03/26	Tue 24/03/26			
29	Ducting Down Comer, Reducer and Accessories	3 days	Wed 25/03/26	Fri 27/03/26			
30	Top Cone GCT Existing	2 days	Sat 28/03/26	Sun 29/03/26			
31	Body GCT Existing Section 1 - 6	7 days	Mon 30/03/26	Sun 05/04/26			
32	Hopper Existing& Screw	1 day	Sun 05/04/26	Sun 05/04/26			
33	Civil	35 days	Mon 23/03/26	Sun 26/04/26			
34	ID Fan Sisi Luar	10 days	Mon 23/03/26	Wed 01/04/26			
35	Pemasangan Form Work Slab Over Head	5 days	Mon 23/03/26	Fri 27/03/26			
36	Pembesian aktuator + form work	3 days	Fri 27/03/26	Sun 29/03/26			
37	Joint Inspection	2 days	Mon 30/03/26	Tue 31/03/26			
38	Concrete Work	1 day	Wed 01/04/26	Wed 01/04/26			
39	ID Fan Sisi Dalam	28 days	Fri 27/03/26	Thu 23/04/26			
40	Demolition (Coring)	23 days	Fri 27/03/26	Sat 18/04/26			
41	Chipping& Drilling	1 day	Sun 19/04/26	Sun 19/04/26			
42	Reinforcement (Install Rebar& Integrated Plate)	2 days	Mon 20/04/26	Tue 21/04/26			
43	Formwork	1 day	Wed 22/04/26	Wed 22/04/26			
44	Concrete Work	1 day	Thu 23/04/26	Thu 23/04/26			
45	Baseframe motor	1 day	Thu 23/04/26	Thu 23/04/26			
46	Down Comer	7 days	Mon 20/04/26	Sun 26/04/26			
47	Coring	7 days	Mon 20/04/26	Sun 26/04/26			

6. Schedule GCT & ID Fan Debottlenecking P8 rev AAW handover 12 maret 2026_update 22 Ma...

ID	Task Name	Duration	Start	Finish		
					March 2026	April 2026
48	GCT Foundation	3 days	Mon 06/04/26	Wed 08/04/26		
49	Drilling anchor GCT	3 days	Mon 06/04/26	Wed 08/04/26		
50	Instalation	21 days	Sun 12/04/26	Sat 02/05/26		
51	Install ID Fan	7 days	Fri 24/04/26	Thu 30/04/26		
52	Install Bottom Casing	1 day	Fri 24/04/26	Fri 24/04/26		
53	Install Impeller	1 day	Sat 25/04/26	Sat 25/04/26		
54	Install Top Casing	1 day	Sun 26/04/26	Sun 26/04/26		
55	Install Motor Fan	1 day	Mon 27/04/26	Mon 27/04/26		
56	Alignment Coupling& Motor	3 days	Tue 28/04/26	Thu 30/04/26		
57	Install Ducting Incharge	16 days	Sun 12/04/26	Mon 27/04/26		
58	Install Ducting Incharge - Section 3	1 day	Sun 12/04/26	Sun 12/04/26		
59	Install Ducting Incharge - Section 2	2 days	Thu 16/04/26	Fri 17/04/26		
60	Install Ducting Incharge - Section 1 sisi GCT	2 days	Wed 22/04/26	Thu 23/04/26		
61	Install transisi inlet	1 day	Mon 27/04/26	Mon 27/04/26		
62	Install Ducting Discharge	10 days	Mon 20/04/26	Wed 29/04/26		
63	Install Ducting Discharge - Section 3	2 days	Mon 20/04/26	Tue 21/04/26		
64	Install Ducting Discharge - Section 2	1 day	Fri 24/04/26	Fri 24/04/26		
65	Install Damper	2 days	Sat 25/04/26	Sun 26/04/26		
66	Install Expansion Joint	2 days	Mon 27/04/26	Tue 28/04/26		
67	Install transisi outlet	1 day	Wed 29/04/26	Wed 29/04/26		
68	Install GCT	13 days	Mon 20/04/26	Sat 02/05/26		
69	Install Hopper - Section 1	1 day	Mon 20/04/26	Mon 20/04/26		
70	Install Body - Section 2	1 day	Tue 21/04/26	Tue 21/04/26		
71	Install Deflector	2 days	Wed 22/04/26	Thu 23/04/26		
72	Install Body - Section 3	1 day	Fri 24/04/26	Fri 24/04/26		
73	Install Body - Section 4	1 day	Sat 25/04/26	Sat 25/04/26		
74	Install Body - Section 5	1 day	Sun 26/04/26	Sun 26/04/26		
75	Install Top Cone - Section 6	2 days	Mon 27/04/26	Tue 28/04/26		
76	Install Down Comer Duct - Section 7	2 days	Wed 29/04/26	Thu 30/04/26		
77	Install All Accessories	2 days	Fri 01/05/26	Sat 02/05/26		
78	Install Pipe Coal	3 days	Thu 30/04/26	Sat 02/05/26		
79	Serah Terima Barata to HTC	1 day	Sun 03/05/26	Sun 03/05/26		
80	Commissioning	7 days	Mon 04/05/26	Sun 10/05/26		
81	Cleaning Area dan Perapihan	60 days	Mon 11/05/26	Fri 24/07/26		
82	End Off Project	1 day	Mon 27/07/26	Mon 27/07/26		